

हजारीबाग नगर निगम, हजारीबाग

शहरी परिवहन मद अन्तर्गत क्रियान्वित योजनाओं का प्रगति प्रतिवेदन।

Sl no.	Name of Project	Project Cost	Work Start Date	Target date of Completion	Physical progress made (Percentage)	Financial progress made (Percentage)	Remarks
1	CONSTRUCTION OF NEW P.C.C. ROAD FROM H/O MD.SONA TO THE H/O HAFIZ ALAM VIA THE H/O MD ARIF, FROM H/O MD YUSUF TO DARGAHI KHAN, FROM SAHIL CYCLE SHOP TO PRAVEEN BANO, FROM H/O HAMID KHAN TO MINTU CHICKEN SHOP, FROM H/O MD HASIM TO H/O MD SALIM UNDER WARD NO. 02	1,995,900.00	8/17/2021	11/16/2021	100 %	100 %	
2	CONSTRUCTION OF P.C.C. ROAD FROM H/O KONEN KHAN TO NURA ROAD VIA MASJID GALI, FROM H/O NARAYAN RAM TO H/O DEEPAK RAM, FROM H/O SHASHI BHUSAN SINHA TO H/O KAPIL RAM, FROM H/O MAHADEV RANA TO NURA ROAD, LAYING OF PAVERS BLOCK IN FRONT OF NURA SHIV MANDIR AND COMMUNITY TOILET UNDER WARD NO. 03	1,916,200.00	11/11/2020	2/10/2021	100 %	100 %	
3	CONSTRUCTION OF P.C.C. ROAD FROM H/O GYANDHANDRA AGARWAL TO H/O BRAJ MOHAN LAL VERMA IN NAWABGANJ, FROM H/O RAVINDRA KAPOOR TO SHIV MANDIR IN NAWABGANJ, FROM H/O MD. MEHBOOB TO H/O ABDUL THAKUR IN TAKIYA BAZAAR, FROM H/O ANAND HONDA TO H/O MANISH KUMAR VERMA IN TAKIYA BAZAAR, FROM H/O AMERIKA GOP TO KALA ROAD IN KOLGHATTI, FROM H/O EJAJ KHAN TO H/O MD. ALAUDDIN IN KOLGHATTI, FROM H/O MOHIT SONDHI TO H/O SHANKAR PD. JHA IN POLICE LINE ROAD, FRO A.RAAIF QUARTER (OFFICER FLAT) TO BOUNDARY OF AARAKSHI SCHOOL IN POLICE LINE, FROM H/O EJAJ KHAN TO MD. ALAUDDIN UNDER WARD NO. 04	1,969,800.00	12/29/2020	3/28/2021	100 %	100 %	
4	CONSTRUCTION OF PCC ROAD FROM THE H/O MUKESH MEHTA TO H/O RAJESHWAR SINGH IN NEW COLONY, FROM H/O AWADHESH PRASAD TO H/O KISHORI RAM RAVI, FROM H/O RAVINDRA KUMAR TO ASHOK NAGAR PUL BEHIND DELHI PUBLIC SCHOOL AND FROM NEW COLONY MANDIR TO H/O VINOD SINGH TO H/O PRABHUDAS KHAKHA AND FROM NEW COLONY TO MANDIR TO H/O SUDHA DEVI UNDER WARD NO. 05	1,999,200.00	12/29/2020	3/28/2021	100 %	100 %	
5	CONSTRUCTION OF P.C.C. ROAD IN BANSHIDHAR COLONY LANE1, BANSHI COLONY LANE2, MOURYA COLONY LANE3, FROM H/O SONU MISRA TO H/O RAVI SINHA VIA H/O SB SINGH IN MOURYA COLONY LANE2, LAYING OF PAVERS BLOCK FROM MISWAMI APARTMENT TO ARYAN APARTMENT UNDER WARD NO. 06	1,924,600.00	2/6/2021	5/5/2021	100 %	100 %	
6	CONSTRUCTION OF P.C.C ROAD FROM MATWARI BHUIYATOLI CLUB TO IMLI CHOWK UPTO SHIVMANDIR, IN SHIVMANDIR CHOWK BABUGAON, LAYING OF PAVES BLOCK FROM H/O SURYANATH SRIVASTAV TO H/O CITIL MARK IN LOCHANPATH UNDER WARD NO. 07	1,988,600.00	2/24/2021	5/23/2021	कार्य प्रगति पर	0 %	
7	LAYING OF PAVES BLOCKS FROM GANGA KUTIR GALI TO JABRA ROAD UNDER WARD NO. 08	1,986,200.00	3/1/2021	5/31/2021	100 %	100 %	
8	CONSTRUCTION OF P.C.C. ROAD FROM H/O BANWIR SINGH TO H/O JITNARAYAN , FROM H/O SHIVKUMAR TO H/O JITNARAYAN, FROM H/O TOKNO JI TO H/O DEVENDRA SINGH AND SHISANT LANE, FROM H/O PRAKASH JI TO H/O AMRIT HORO, FROM H/O DIPAK VERMA TO FRONT OF H/O SHANKAR RAM UNDER WARD NO. 09	1,993,800.00	3/1/2021	5/31/2021	100 %	100 %	
9	CONSTRUCTION OF NEW PCC ROAD FROM H/O MANJU VATIKA TO H/O VAMIM HUSSAIN IN NEW COLONY FROM H/O SHAILESH KUMAR (SHREYA SHOP) TO H/O MANJU VATIKA , FROM H/O VIJAY BHUIYAN TO DEVI MANDAP IN LAKHE, REPAIR OF PCC ROAD FROM H/O LATE BHANJUR AHMED TO H/O LATE MD. ASGAR	1,996,200.00	2/6/2021	5/5/2021	100 %	100 %	
10	REPAIR OF PCC ROAD FROM NH 33 TO H/O ALOK DUBEY IN COOPERATIVE COLONY, FROM H/O VINA DEVI TO H/O CHURAMAN JI IN ANANDPURI, FROM NH33 TO MAJAR (KARBALA), FROM SOY VILA TO H/O ANJAN DAS IN HARANGANJ, FROM H/O GUPTA JI TO H/O MUKESH PANDEY IN PATRATU ROAD UNDER WARD NO. 11	1,993,500.00	3/1/2021	5/31/2021	100 %	100 %	
11	CONSTRUCTION OF NEW P.C.C. ROAD FROM H/O HRUDAY NARAYAN SINGH TO H/O SANJAY PRASAD, FROM H/O SANJAY PRASAD TO H/O TRIBHUVAN PANDIT, FROM H/O TILSHWAR RAM TO H/O GITESH KUMAR AND REPAIR OF P.C.C. ROAD FROM SURESH RAM GALI TO KAMLESH PANDEY, FROM H/O KAMLESH PANDEY TO H/O KUNAL SINGH (DAINIK JAGRAN) AND RCC CULVERT UNDER WARD NO.12	1,996,800.00	11/11/2020	2/10/2021	100 %	100 %	
12	CONSTRUCTION NEW P.C.C. ROAD FROM H/O BINOD YADAV TO H/O UDDAY YADAV IN RAMNARAYAN YADAV PATH, FROM PRIYA MARBAL (IN FRONT OF KARGIL PETROL PUMP) TO H/O NAWAT PRAJAPATI NH33, IN AUKHDEV MAHATO GALI IN SURYA NAGAR, REPAIR OF P.C.C. ROAD FROM H/O C.J.M. TO H/O RAJAJI IN DINKAR NAGAR UNDER WARD NO.13	1,995,800.00	11/11/2020	2/10/2021	100 %	100 %	
13	CONSTRUCTION OF NEW P.C.C. ROAD FROM BACK SIDE OF SAI MANDIR TO CHITRAGUPTA MANDIRIN NAWABGANJ, FROM GITA MEDICAL TO H/O PAPPU DHAMIN AND REPAIR OF P.C.C. ROAD IN H/O SUDHIR SINGH TO H/O MAHENDRA RAM IN NAWABGANJ, FROM H/O SANTOSH GUPTA TO PIPAL CHOWK, FROM H/O MOHAN TO H/O SIKANDAR IN BADI BAZAR UNDER WARD NO.14	1,005,100.00	8/6/2021	11/5/2021	100 %	100 %	
14	REPAIR OF P.C.C. ROAD FROM MALVIYA MARG MAIN NALA KALI BADI ROAD TO SABJI BAZAR GATE, FROM MALVIYA MARG MAIN NALA ROAD TO BANK OF BARODA PIPELISHWAR MANDIR AND LAYING OF PAVES BLOCK FROM MALVIYA MARG MAIN NALA KALI BADI ROAD TO SABJI BAZAR GATE UNDER WARD NO.17	1,995,600.00	11/18/2021	2/17/2021	0 %	0 %	

15	CONSTRUCTION NEW P.C.C. ROAD FROM H/O CHANDAN TO H/O S.P. SAHAB IN BHUSAN COLONY, FROM H/O SANIL JI TO ALA ROAD, REPAIR OF P.C.C. ROAD FROM PAL MEDICAL CHOWK TO H/O KETKI DEVI, FROM H/O BACK SIDE OF SHANKAR MEHTA TO H/O SUNNY JI UNDER WARD NO.18	926,000.00	12/29/2021	3/28/2021	100 %	0 %	
16	CONSTRUCTION OF P.C.C. ROAD FROM SHANTI NIWAS TO H/O SANJAY MISHRA IN LOHSIHA ROAD, FROM THE H/O PRAVIN KUMAR TO H/O VINOD RANA IN OKNI UNDER WARD NO.20	1,993,100.00	12/28/2020	3/27/2021	100 %	100 %	
17	CONSTRUCTION OF NEW P.C.C. ROAD FROM H/O ELIYAS KHAN TO H/O JUNAB ANSARI IN SHIVPURI, FROM H/O AFTAB MOLANA TO SHIVPURI UNDER WARD NO. 21	1,993,500.00	1/12/2021	4/11/2021	100 %	100 %	
18	REPAIR OF P.C.C. ROAD FROM SHIVPURI CHOWK TO H/O VASUDEV THAKUR VIA KABRISTAN VIA H/O LALLAN SAW VIA H/O VIJAY VERMA VIA H/O SURENDRA SHARMA UNDER WARD NO.22	1,995,000.00	12/29/2020	3/28/2021	100 %	100 %	
19	CONSTRUCTION OF P.C.C. ROAD FROM H/O PRADIP SINGH TOWARDS H/O SHIVDAYAL SINGH, FROM H/O SUNIL KESHRI TO H/O SUBODH OJHA UNDER WARD NO.23	1,992,400.00	2/6/2021	5/5/2021	100 %	100 %	
20	CONSTRUCTION P.C.C. ROAD FROM H/O SURESH SINGH TO H/O KRISHNA MURARI, FROM H/O SATRUGHAN SINHA TO H/O KRISHNA MURARI PRASAD, FROM H/O SEKHAR SINHA TO H/O PRADIP SAW, FROM H/O MITHLESH SINGH TO H/O VINOD KUMAR, FROM H/O BANTI SONI TO NEWLY CONSTRUCTED CULVERT UNDER WARD NO.24	1,999,100.00	11/11/2020	2/10/2021	100 %	100 %	
21	CONSTRUCTION OF P.C.C. ROAD FROM H/O A.C. RANJAN TO PIPAL CHOWK, FROM H/O AJAY KESHRI TO H/O NALA, FROM H/O AMIT PATHAK TO H/O ASHISH JI VIA DEVI MANDAP, FROM H/O VIJAY SAW TO NAWENDU POULTRY FORM, FROM H/O RAJKUMAR RAM TO H/O BHULAN RAM UNDER WARD NO.25	1,999,800.00	1/12/2021	4/11/2021	100 %	100 %	
22	CONSTRUCTION OF NEW P.C.C. ROAD FROM H/O PANKAJ JI TO H/O DOCTOR SAHAB IN KANI BAZAR FLORA SCHOOL LANE, IN RAMNAGAR GALI NO.10, IN RAMNAGAR JAGDISH COLONY. UNDER WARD NO.26 Hazaribag	1,996,500.00	8/17/2021	11/16/2021	100 %	100 %	
23	CONSTRUCTION OF PCC ROAD FROM H/O RAJENDRA PRASAD TO H/O CHANDAN BISHWAKARMA, H/O UJJAIN GUPTA TO K. D. CHILDREN SCHOOL IN MUNKA BAGICHA AND H/O KUNDAN SINHA TO H/O BIPIN SINHA UNDAW WARD NO. 27	1,999,500.00	6/8/2021	9/7/2021	100 %	100 %	
24	LAYING OF PAVER BLOCKS IN ONE SIDE FROM JHANDA CHOWK TO BIHARI DURGA MANDAP VIA ALANKAR JEWELLERS IN PRADIP MALAKAR , FROM KUWA CHOWK TO MAHAVIR STHAN CHOWK AND FROM MAHESH SONI CHOWK TO SMALL POST OFFICE VIA MAHAVIR STHAN UNDAW WARD NO 28	1,999,800.00	11/11/2020	2/10/2021	100 %	100 %	
25	REPAIR OF P.C.C. ROAD FROM SHAHA KRISHI CENTRE TO THE H/O TARKESHWAR SONI, FROM NH100 TO MUKTIDHAM KALI MANDIR, FROM GATE GRILL SHOP TO H/O PAPPAN JI, FROM H/O RANJIT KESHRI TO H/O ABHAYNANDAN SHARMA UNDAW WARD NO 29	1,999,900.00	8/31/2021	11/30/2021	100 %	100 %	
26	REPAIR OF P.C.C. ROAD FROM INDRALOK TO H/O AKBAR BAPU, FROM H/O JAMAL TO KHANDELWAL SCHOOL IN KOHINUR LANE, IN GANJA GALI UNDAW WARD NO 30	1,999,300.00	3/1/2021	5/31/2021	90 %		
27	CONSTRUCTION OF P.C.C. ROAD FROM H/O RIYASAT MISTRY TO H/O AJAD IN ANSARI ROAD, FROM H/O PRAKASH RAM TO H/O MUKHTAR DRIVER IN BAKAR LANE, FROM H/O SAHID IKBAL TO H/O SAMIM KHAN IN LEPO ROAD, FROM H/O LALDEV SHAH TO H/O SURESH SHAH VIA HWMLAL SHAH IN NAMASKAR CHOWK, FROM H/O CHOTAN SAW TO H/O SANJAY SAH, FROM H/O SALIM KHAN TO H/O LADAN IN KHAN ROAD, FROM H/O SAMSUDDIN TO H/O AJJI IN KHAN ROAD, FROM H/O KAMRUDDIN TO H/O ANUL IN KHAN ROAD UNDAW WARD NO 31	1,999,000.00	2/6/2021	5/5/2021	100 %	100 %	
28	CONSTRUCTION OF P.C.C. ROAD FROM THE H/O SANJAY SAW TO THE H/O KIRAN SONI IN SIRKA SAW MUHALLA, FROM THE H/O PAPPU TO THE H/O MUSLIM MIYAN NEAR H/O KAMRU LANE IN HABIBINAGAR KHANKAH ROAD UNDAW WARD NO 32	1,999,600.00	12/29/2020	3/28/2021	100 %	100 %	
29	CONSTRUCTION OF P.C.C. ROAD FROM H/O THAKUR PASWAN TO HANUMAN TEMPLE IN SIRSI VILLAGE, FROM H/O RAJU MISHRA TO H/O LALO PASWAN IN SIRSI, FROM H/O UPENDRA PASAWAN TO H/O REJU DEVI, FROM H/O PRAKASH RANA TO H/O YOGENDRA RANA IN DAMODIH, FROM H/O MD. EHSAN TO H/O MD. SALIM IN DAMODIH UNDAW WARD NO 33	1,995,000.00	2/6/2021	5/5/2021	100 %	100 %	
30	CONSTRUCTION OF P.C.C ROAD IN BABA PATH LANE NO.5 IN PASWAN LANE, IN BABA PATH CHUHAD LANE, IN SURYA TAILOR LANE TO THE H/O SHARAD IN BABA PATH UNDAW WARD NO 34	1,999,400.00	2/6/2021	5/5/2021	100 %	100 %	
31	REPAIR OF P.C.C. ROAD FROM H/O PACHCHU PASWAN TO ISAK MIYAN TO H/O UMESH PASWAN IN HURHURU CHOWK, FROM H/O ANUP HADI TO H/O MAHAVIR RAVIDAS UNDAW WARD NO 35	1,998,800.00	12/28/2020	3/27/2021	100 %	100 %	
32	CONSTRUCTION OF P.C.C. ROAD FROM MASIPIDHI PANCHSHIL COLONY MAIN ROAD TO LAKSHMI CHICKEN SHOP, FROM H/O MASIPIDHI MAHENDRA RANA TO THE H/O ANU KUMARI, IN THE EAST OF NH33 IN SHIVNAGAR LANE NO.4 UNDAW WARD NO 36	1,999,600.00	12/29/2020	3/28/2021	100 %	100 %	
33	CONSTRUCTION OF P.C.C. ROAD IN BINDESHWARI PATH IN WARD NO. 27	1,394,500.00	8/31/2021	11/30/2021	100 %	100 %	

63,037,100.00